

Fire Restoration & Remodel • Master Timeline of Money, Communications & Evidence

Every dated transaction, contract event, communication, and documented discrepancy in the project record, April 2025 through August 2026. Figures marked "asserted" are contractor claims not yet reconciled to signed documents; all other figures are taken directly from the underlying records.

CONTRACT TOTAL (SIGNED) \$123,659.84 Original \$54,448.97 + CO1 + CO2 + CO3. CO5 pending, unsigned, pricing undisclosed.	INSURANCE APPROVED (RCV) \$61,461.87 State Farm estimate 05-80C1-98PC. Equals original contract + CO1 to the penny.	OWNER PAID JUL 23, 2026 \$38,979.92 \$32,000 check + \$6,979.92 wire, sent to account details Dry1Out supplied. Confirmation on record.	DRY1OUT ASSERTED BALANCE \$53,749.06 Statement of Aug 12, 2026. Fourth different figure in six weeks. No supporting invoices provided.	UNEXPLAINED CREDIT GAP \$30,930.86 The asserted balance implies \$69,910.78 credited; only \$38,979.92 is documented anywhere in the record.
---	--	--	---	---

MONEY MAP • CONTRACT BUILD-UP & FUNDS

Original contract (insurance restoration scope)	\$54,448.97
CO1 - insurance supplement / code (11/28/25)	+ \$7,012.90
CO2 - owner upgrades, out of pocket (12/11/25)	+ \$57,817.97
CO3 - plumbing / electrical / cabinets (6/23/26)	+ \$4,380.00
Signed contract total	\$123,659.84
Owner-funded portion (CO2 + CO3)	\$62,197.97
Owner paid 7/23/26	- \$38,979.92
Owner remainder if every CO2/CO3 line is valid & complete	\$23,218.05

Insurance checks to Anne + Umpqua Bank: \$6,960.28 (4/10/25, cashed) - \$54,187.10 (5/2/25, cashed) - \$7,274.77 (2/4/26, never cashed). The last two sum to the approved RCV exactly.

FOUR BALANCES IN SIX WEEKS • SAME DEBT

\$38,159.84	\$39,917.96	\$31,098.99	\$53,749.06
Jun 30 demand, basis never explained	Jul (inv. #6780972) \$23,000 + \$16,917.96	Jul 7 policy "50% of each CO" as computed	Aug 12 statement, no backup

Hatched bar is the amount Dry1Out's own stated billing policy computes to; it matches none of the amounts actually demanded.

THE \$53,749.06 TEST

Signed contract total	\$123,659.84
Less: balance asserted 8/12/26	- \$53,749.06
Credits the statement implies were applied	\$69,910.78
Credits documented in the record (7/23 payments)	- \$38,979.92
Credits with no documented source	\$30,930.86

If the statement instead starts from a balance that ignores the 7/23 payments, the problem inverts: the payments are missing. Either way the statement cannot be reconciled without the line-item ledger requested 8/10 and not provided.

